EXTENSION OF TIME PROPOSAL

1	Name of Work	Construction and Developments of roads in kempegowda ward no -01 of yelahanka Sub division.
2	Amount of Work Portion	Rs 35.65 Lakhs
3	Estimated Cost	Rs 40.00 lakhs
4	Name of Contractor	Sri R Lokesh (Sri Sai Asphalts)
5	Agreement No	EE(YNK D)E-PMT- 10/W.O/ 0257 /2019-20 Dt :10-03-2020
6	No and date under which work order issued	EE(YNK D)E-PMT- 10/W.O/ 0257 /2019-20 Dt :10-03-2020
7	Time limit originally fixed for completion	90 days
8	Date of application by the contractor for granting extension of time	11/6/2020
9	Date of receipt of application in the sub division office	11/6/2020
10	Extension granted if any	
	i)	
	ii)	
11	Work carried out by the contractor during the original period stipulated in the contract	EWE for RCC drain and laying 1:4:8 concrete
12	Work carried out during 1st extension	
13	Work carried out during 2nd extension	
14	Time now applied for	174 days
15	Date of recommending time limit applied for	
16	Whether the original application of the contractor is enclosed	yes
17	Balance of work remaining to be done	Balance work has to be done in the Time extension period,
18	Probable time required for completion of remaining work	174 days

19	Cost of work charged establishment charged on the work after the expairy of original period	
20	Whether notice as per clause of contract has been issued	
21	Remarks of the AEE and the daily rate of penalty proposed	
22	Remarks of the EE with the daily rate of penalty proposed	Impose penalty @ Rs 25/- day.

Assistant Engineer

Assistant Executive Engineer
Yelahanka Sub Division Bangalore-64

Approved for Rs25/day Penalty

Executive Engineer
Yelahanka Division Bangalore-64

ಮುಖ್ಯ ಅಭಿಯಂತರರು
ಯಲಹಂಕ ವಲಯ
ಬೃಹತ್ ಬೆಂಗಳೂರು ಮಹಾನಗರ ಪಾಲಿಕೆ